EXTENSION OF TIME PROPOSAL

1	Name of Work	Name of Work: Construction of RCC Culverts at Right Side Cross Roads of 1st Main Road of 1st Main Road Kuvempu Nagara in Ward No.05
2	Amount of Work Portion	
3	Estimated Cost	78.00 Lakhs
4	Name of Contractor	M/s KRIDL
5	Agreement No	7788938.07
6	No and date under which work order issued	BBMP/EE/BTP/WO/245/19-20, Dated: 21.03.2020
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	16.6.20
9	Date of receipt of application in the sub division office	16.6.20
10	Extension granted if any	Nil
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	Nil
12	Work carried out during 1st extension	Nil
13	Work carried out during 2nd extension	Nil
14	Time now applied for	26 days
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charged on the work after the expairy of original period.	Nil
20	Whether notice as per clause of contract has been issued.	No
21	Remarks of the AEE and the daily rate of penalty proposed	Due to Covid-19 Lockdown Period for sanction without penalty.
22	Remarks of the EE with the daily rate of penalty proposed	Para(21) May be Approved.

Assistant Engineer
Ward No. 05(Jakkur)

Executive Engineer
Byatarayanapura Division, Bangalore-92.

Assistant Executive Engineer
Byatarayanapura Sub Division, Bangalore-24.

Scanned with CamScanner